NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NEWZ/BBMP/PDDZ/2019-20 Date:-30-07-2019

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

" INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Construction of Dialysis centre at Mallasandra in ward No:13

Item No	Description of work	Unit	Qty
1	KSRRB 200-8. Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of thorney jungle, removal of stumps, disposal of unserviceable materials, stacking of	Sqm	625.00
2	KSRB 2-1.2 : Earthwork in surface excavation in ordinary soil for leveling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m	cum	321.59
3	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water cum supply, sanitary lines and electrical conduits either in pits or in trenches1.5m and above in width, in hard	cum	1526.58
	UP TO 125% QTY	cum	358.68
	ABOVE 125% QTY	cum	1167.91
4	KSRB-3.2: Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier underand around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor.	cum	461.54
	UP TO 125% QTY	cum	208.80
	ABOVE 125% QTY	cum	252.74
5	KSRB 4-1.2 : Providing and laying in position plain cement concrete of cum mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates	Cum	115.25
	UP TO 125% QTY	cum	88.14
	ABOVE 125% QTY	cum	27.11
6	KSRB 4.2.1: Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super piasticisers @ 3 liters	Cum	20.68
7	KSRB 4.2.1: Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super piasticisers @ 3 liters	cum	309.26
	UP TO 125% QTY	cum	106.74
	ABOVE 125% QTY	cum	202.52
8	KSRB 2.3: Filling available excavated earth (excluding rock) in sides cum of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by	cum	233.20
	UP TO 125% QTY	cum	179.34

Scanned by CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Item No	Description of work	Unit	Qty
	ABOVE 125% QTY	cum	53.86
9	KSRB 2.5 : Earthwork excavation in all soil deposits and filling sides of foundation upto plinth in layers not exceeding 20cms. in depth, compacting each deposited layer by	cum	597.77
	UP TO 125% QTY	cum	359.08
	ABOVE 125% QTY	cum	238.70
10	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm cum and down size graded granite metal coarse	Sqm	200.51
	UP TO 125% QTY	Sqm	200.51
11	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete	Sqm	345.44
	UP TO 125% QTY	Sqm	197.50
	ABOVE 125% QTY	Sqm	147.94
12	KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, Sqm. propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of	Sqm	467.38
	UP TO 125% QTY	Sqm	384.41
	ABOVE 125% QTY	Sqm	82.97
13	KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as roofs, landings, balconies and likes, thickness	Sqm	240.66
14	KSRB 4-6.9 Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as per	Sqm	32.74
15	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, Sqm propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders,	Sqm	233.50
16	KSRB 4-6.11 Providing and removing centering, shuttering, strutting, gqm propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including	Sqm	114.52
	UP TO 125% QTY	Sqm	46.25
	ABOVE 125% QTY	Sqm	68.27
17	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required,	Cum	51.51
	UP TO 125% QTY	Cum	44.73
	ABOVE 125% QTY	Cum	6.79
18	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 19/20mm dia 2mm thick conforming to IS 2509 with suitable size bends, metal/PVC junction boxes adhesive	Rmt	400.00
19	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 25mm dia 2mm thick conforming to IS 2509 with suitable size bends, metal/PVC junction boxes adhesive paste	Rmt	400.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ಬಾಸರಪಲ್ಲಿ, ಬೆಂಗಳೂರು

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner